

August 2018 Update

As summer comes to an end, August proved to be another pillar month out at XWA. The project team continued to focus heavily on getting key components in place before the fall freeze, including but not limited to:

- Utility Infrastructures, i.e. Gas, Water, Sanitary Sewer, Communications and Electric
- Paving of the Runway and Taxiway
- Terminal Utility's (Water-sewer)
- Footing and Foundations for the Electrical Vault
- ARFF/SRE Building Footings, Foundation and Precast
- Building envelope for the Terminal
- Commercial Service Parking Lot

In addition, on-site utility corridor staking was performed and will set the route for the installation of the utility's, MWEK, MDU gas, water, sewer, NCC communications including a joint trench for the program.

Upcoming major program milestones to include:

- Installation of the Terminal Mechanical Fiberglass Shaft
- Completion of the mass site grading
- Cast in Place Elevated Concrete Decks
- Terminal building structure completion
- Retaining Wall Concrete Placement,
- Runway and Taxiway Paving
- Metal Wall Panels, Exterior Framing and Glazing

Don't forget to visit our [Facebook](#) page for current photos and check out our live [Webcam](#) showing both the Terminal and ARFF/SRE Projects.

Commercial Terminal Looking East



XWA Commercial Parking Lot Storm Drain Installation



Main Entrance to XWA Airport



Airport Rescue Firefighting/Snow Removal Equipment- ARFF/SRE Facility Construction



XWA Mid Field – Looking South

