

OCTOBER 2017 UPDATE

The month of October has seen quite a bit of activity out at XWA. The terminal surcharge removal is underway which will immediately follow the excavation of footings and foundations. This will result in the placement of concrete late fall and continuing through the winter months in preparation of structural steel install in the spring of 2018. JE Dunn has awarded several bid packages for the terminal including; overall survey, building concrete, earthwork, underground electrical, temporary fencing, structural steel supply and install.

The pipeline relocation projects are anticipated to be substantially complete by the second week of November. Additionally, the installation of the projects main gas supply pipeline is also substantially complete and now located on the airport property.

The remaining XWA project design, bidding and CA/CO services request for qualifications (RFQ) have now been advertised. While these are still under review, they are all anticipated to be awarded, fully designed and ready for the bidding process in spring of 2018.

Make sure to follow us on Facebook. Keep up on activity and see lots of great photos and videos from the site.

