

## JANUARY 2018 UPDATE

Although not quite as much activity is present on site, the month of January was very busy behind the scenes. Selections have been made for the Design, Bidding and CA/CO professional service firms for the remaining projects at XWA. And a very robust spring construction plan has been formulated with the season fast approaching.

Construction of the terminal continued to make notable progress. JE Dunn, together with their sub-contractors, worked diligently on the completion of the basement footings and the perimeter wall form installation process is now underway. Planning sessions were conducted for the next phase of work including, the following; underground mechanical, underground electrical and underground plumbing (MEP), structural concrete masonry units (CMU) for basement walls and structural steel anticipating an early February start date for these scopes of work.

### January 2018 On Site Activity

