

July 2018 Update

The month of July had some major milestones achieved out at XWA. The structure for the terminal is now visible and there are over 125 trade workers on site keeping things moving at a swift pace.

Milestones:

- ARFF/SRE Project will start early August and will continue throughout the winter
- Onsite water and sewer contractor began removal of topsoil for these projects
- Terminal runway, taxiway and site grading projects are well underway and progressing well
- Phase one airport access road (CO 7) realignment has commenced

Looking Ahead:

- Installation of the terminal air handling units being set in the basement of the building
- Cast in place for the elevated concrete decks
- Rough framing/sheathing/insulation, electrical and plumbing rough ins and precast installation
- Runway and taxiway projects should begin the placement of paving concrete in August

July Photos: Don't forget to visit our [Facebook](#) page for more photos and videos as well as a live camera at the construction site.



Commercial Terminal Looking East



XWA On Site Water Distribution



Runway 14 32 and Crosswind 4 22 Intersection