

## May 2018 Update

May proved to be another exciting month for activity at XWA. The Site grading is well underway. County road 7 (seven) reroute design and zone ordinance are ready for construction to begin in June. The runway/taxiway projects are also making great progress; this includes, subgrade preparation, electrical duct banks and the underdrain systems which are all underway. The terminal project is accomplishing major milestones such as the north stair tower nearing full height, completion of the basement foundation, damp proofing, wall insulation, underground plumbing, electrical and the placement of the concrete slab on grade. The site safety and security project partner, JE Dunn, is also on site full-time actively watching, listening, enforcing and coaching all the project partners to ensure XWA continues to be a safe project site. See photos below and visit our Facebook page for more info...

### Runway and Taxiway Excavation



### Terminal North Stair Tower



### Terminal Basement South Looking North



### Runway and Taxiway Grading

