

## DECEMBER 2017 UPDATE

December wrapped up a productive year out at XWA. We saw the site grading come to an end for this construction season while other work will continue through the winter. The basement perimeter footings are nearing completion as 480 cubic yards of concrete have been placed to date. Braun Intertec continues to monitor frost, rebar testing and concrete testing. Additionally, JE Dunn is running ground thaw units and forced heat as needed. Deck steel will be delivered late February and we are anticipating the first deck pour to take place mid-March.

Focus is also turning to the design of the new Aircraft Rescue and Firefighting (ARFF)/SRE building and we are planning to be out for bid in April resulting in a construction start of early June 2018.

Other key activities in the process:

### Authorization to Bid:

- XWA Rental Car Parking, QTA and Employee Parking Area

### Bid Openings/Awards:

- Awarded to **Burns and McDonnell** Design, Bid and CA/CO Services for XWA Airfield Electrical Vault
- Awarded **KLJ** Task Order 37 – Runway 14/32 and Parallel Taxiway CA/CO Services
- Awarded **JE Dunn** zero cost change order #1 for the overall management of the owner supplied items including; Baggage Handling System (BHS), Passenger Boarding Bridges, TSA Offices tenant finishes, ATO Offices tenant finishes, Airline Ground Ops Offices tenant finishes, Unmanned exit lane system, Independent Testing and Inspection Services, Fixtures, furnishings (FFE) and Artwork

